

# Cuba Street revitalisation



## Cuba Street Construction Update

Thank you all for your continuing patience with the construction work. We know the contractors appreciate the great relationships they have with those affected and your support towards them.

We have high expectation about the quality of finish to this project and because of this there has been some delay in the concrete finishing. It has taken some time to get the quality right, but we are now happy with what has been delivered, but it has meant the project is delayed by approximately three weeks.

We are also changing the schedule to improve the timelines and to cause least disruption. The contractors will be moving south of Campbell Street to work on the footpaths, vehicle crossing and kerb and channels prior to taking the main road through the centre. It is more efficient to do the work in one area at the same time. They will be down in this area for approximately two weeks.

This week, the hot mix and final surfacing will be going down from Campbell Street to Lombard Street.

We are expecting the arrival of the pavers from overseas in May. These have been ordered so they match the pavers used in The Square, but unfortunately, they are not available locally. This will not cause any delays to the project as Hot mix will be placed temporary until the pavers can be laid.

You should soon be able to see a vision of what final project will look like.

The fortnightly update meetings are continuing at Sublime and we extend the invitation for anyone to attend and meet with the contractors and Council staff for a catch-up or to answer any questions.

Update meetings at Sublime are; 19th April, 3rd May, 17th May, 31st May at 3pm.

Contact details:

**Susan Calkin**  
Palmerston North City Council, Project Manager  
021 345 350

**Roy Milne**  
Higgins Contractors Ltd, Project Manager  
027 449 1100